



Legacy
Grimsby ON

Re: Remaining Concrete and Asphalt Work – Legacy Development

Dear Legacy resident,

We wish to advise you of the upcoming schedule for the installation of the remaining curbs, sidewalks and roads work for your community. The contractor, Trenchline Roads Inc., will be on-site **Monday March 15th** to start their prep work to install the curbs and sidewalks and start pouring concrete on **Tuesday March 16th**. It is anticipated the concrete work will take approximately two to three weeks to complete. Once the concrete work is complete, the landscape contractors will finish the remaining landscape work. We will provide an updated schedule for the landscape works at a later date once we can determine when sod will be available. Paving of top asphalt will follow the landscaping work. We kindly request residents who will not have access to their driveway during this time, particularly those who live on Mclay Ave, to temporarily use the visitor parking spots.

We apologize for any inconvenience and appreciate your patience with the on-going construction works as we finish your community.

In case of emergency, the contractor can be reached at their office line at 905-563-0075.

Thank you,

Jowett Lau
Site Administrator
Phelps Homes Ltd.